

RFP · Hyperscale AI Training Campus, Phase 1 (fictional, for demo/testing purposes)

Issuing organization: [Hyperscale Customer]

Requirement: Design and supply integrated power and cooling infrastructure for a new AI training campus.

- IT capacity: approximately 48 MW critical load, Phase 1
- Redundancy: 2N at utility/substation level, N+1 at rack level
- Power architecture: preference for 800VDC rack-level distribution where mature; open to hybrid AC/DC
- Rack density: minimum 120kW per rack, liquid cooling required at rack and chip level
- Site: single greenfield site, Central Texas, grid interconnect pending utility approval
- Timeline: energization required within 9 months of award
- Compliance: UL, IEC 61439, NEC Article 645 applicable
- Deployment preference: prefabricated / modular systems preferred to compress on-site schedule
- Scope requested: grid interface through rack-level power and cooling; compute integration to be coordinated separately